

# **CCC Load Shed Planning**

2012-04-03

# Decision Tree

\* = Decided                      + = Tentatively decided                      - = Suggested starting point  
 ? = Open question    > = Who/how to make decision

1. Improvements to 2011 cooling.
    - \* Remove the berm. Period.
  2. Levels of load reduction.
    - + Bakken suggests 30% - 50% - 100%. Start with this assumption and revisit it later.
    - \* The 50% power-down set must be a superset of the 30% power-down set.
  3. Flexibility of power-down list (in case of conferences, etc.)
    - \* Updates ok as circumstances change, but not on the day of load shed decision.
    - > FOD + Stakeholders.
  4. Process for invoking load reduction.
    - \* When defined conditions (Condenser intake, CRAC failures, forecast.) are met.
    - \* 90 minute notification target through Service Desk channels.
    - > FOD, Stakeholders
  5. Granularity of load reduction.
    - \* A whole rack.
    - > FOD to decide
- ? Time of day to notify service owners.  
 ? Deadline time when FOD cuts affected racks off if not already down.  
 ? Weekend action plans?  
 > FOD + Stakeholders

# Identified Stakeholders

Computing service owners –

Grid & Cloud Computing

CMS Computing Facilities

Fermilab Experiments Facilities

HPPC

Computing Customers –

CDF

CMS

D0

LQCD

Intensity & Cosmic Frontiers –

Used computing time recently:

G-2

MINERvA

MINOS

MU2E

NOvA

NUMI

MINIBOONE

MIPP

MICROBOONE

MARS

MAP

Did not use recently:

ASTRO

CDMS

COUPP

DES


HOLOMETER

HyperCP

PATRIOT

# Power-down lists

Apportioned very uniformly across service groups




# Power-down lists

\* HPPC will try lowering clock speeds to achieve 30% power reduction.

Off in phase 1 (30%)

Off in phase 2 (50%)



# Affected Rack Count

Service	Racks	Off @ 30%	Off @ 50%	Proportional share	
				30%	50%
CDF	13	4	7	4	7
CDF+GP	2	0	0	1	1
CMS	39	12	19	12	20
D0	18	5	9	5	9
FC	1	0	1	0	1
FG	1	0	0	0	1
GP	11	3	6	3	6
GPCF	2	1	2	1	1
LQCD	51	15	26	15	26
NET	1				
empty	9				
Grand Total	148	40	70	41	72

# Next Steps

Now gathering stakeholder buy-in to the shutdown list.

Next: Write down invocation criteria.